

Water & Sanitation Project Results*

AS OF DECEMBER 10, 2010

	Feasibility and/or Detailed Design Includes EIAs, EMPs, and RAPs, as applicable MONTHS 6 TO 24	Construction/Persons Reached MONTHS 12 TO 48	Expected Outcomes MONTHS 24 TO 60	Expected Objectives MONTHS 48+	
INDICATOR TYPE	PROCESS	PROCESS	OUTPUT	OBJECTIVE	
PROGRESS INDICATORS	<ul style="list-style-type: none"> Value of Feasibility and/or Detailed Design Contracts Signed; Percent of Contracted Feasibility and/or Design Studies Disbursed 	<ul style="list-style-type: none"> Value of Construction Contracts Signed; Percent of Contracted Construction Works Disbursed 	<ul style="list-style-type: none"> Persons Trained in Hygiene and Sanitary Best Practices; Water Points Constructed; Sanitation Systems Constructed 	<ul style="list-style-type: none"> Volume of Water Produced; Access to Improved Water Supply; Access to Improved Sanitation. 	<ul style="list-style-type: none"> Water Consumption (Domestic/Commercial); Incidence of Water-borne Diseases
TOTALS	\$28.7 M in design contracts, 30.9% disbursed	\$83.43M in construction contracts, 51.7% disbursed	1,800 persons	Expected upon completion of works	
CURRENTLY IMPLEMENTING	El Salvador\$3.63M, 58.41% Georgia\$.27M, 100% Ghana\$1.5M, 44% Mozambique.....\$21.4M, 18.3% Tanzania\$1.9M, 100%	El Salvador\$3.61M, 8.39% Georgia\$54.32M, 75.1% Ghana\$9.4M, 22% Lesotho\$16.1M	Mozambique..... 1,800 people		El Salvador Lesotho Tanzania Mozambique Georgia Ghana
PENDING		Ghana Mozambique Tanzania	El Salvador Georgia Ghana Lesotho Tanzania	El Salvador Georgia Ghana Lesotho Tanzania Mozambique	

*Indicators in this Results Framework may be added or removed as MCC's investments in Water and Sanitation evolve over time. All program data as of December 10, 2010. Data are preliminary and subject to adjustment.